

Purchase Order No.: 221808

PR No.:

Bid # 45-0-2022

**CHANGE ORDER****PROJECT:** 21PW06 Babcock and SJHP Intersection ImprovementsInvitation for Bid # 45-0-2022**CHANGE ORDER:** 5 **DATED:** 08/01/24**CONTRACTOR:** Timothy Rose Contracting  
**ADDRESS:** 825 8th Street, Vero Beach, FL 32962**JUSTIFICATION:**

Due to the delay in obtaining right-of-way or construction easement it is necessary to modify the means and methods of construction resulting in the addition of asphalt to overbuild Babcock Street and tie into connecting roadways, this overbuild will include MOT and striping. Reduction of items not needed due to the method of construction.

**CONTRACT PRICE AND TIME IMPACT:**

ORIGINAL AWARDED CONTRACT AMOUNT:	\$5,509,768.99
CURRENT CONTRACT AMOUNT:	\$6,525,051.92
INCREASE/DECREASE IN CONTRACT AMOUNT:	\$1,194,137.81
NEW CONTRACT AMOUNT:	<b>\$7,719,189.73</b>

CURRENT CONTRACT <u>FINAL</u> COMPLETION DATE:	12/31/24
INCREASE/DECREASE IN CONTRACT TIME: (DAYS)	0
NEW CONTRACT COMPLETION DATE:	12/31/24

**REQUESTING DEPARTMENT'S CONCURRENCE AND APPROVAL:**\_\_\_\_\_  
Department Head\_\_\_\_\_  
Date**ORDERED BY THE CITY OF PALM BAY****ACCEPTED BY THE CONTRACTOR**\_\_\_\_\_  
City Manager/Chief Procurement Officer\_\_\_\_\_  
Printed Name & Title\_\_\_\_\_  
Date\_\_\_\_\_  
Signature\_\_\_\_\_  
Date

**21PW06 Babcock and SJHP Intersection Improvements**

#	Item No.	Description	Qty	Unit	Unit Price	Value
1		Overbuild SP 12.5 Asphalt	7350	TN	\$198.00	<b>\$1,455,300.00</b>
1	160-4	Type B Stabilization	-4538	SY	\$11.95	<b>-\$54,229.10</b>
1	285-709	Optional Base, Base Group 9	-3422.13	SY	\$24.50	<b>-\$83,842.19</b>
1	700	10" FDR South end of Babcock	-1552	SY	\$26.90	<b>-\$41,748.80</b>
1	702	10" FDR North end of Babcock	-3023.87	SY	\$26.90	<b>-\$81,342.10</b>
<b>Sub Total</b>						<b>\$1,194,137.81</b>

<b>Total</b>						<b>\$1,194,137.81</b>
--------------	--	--	--	--	--	-----------------------

Approved by:

---

 Public Works Project Manager